

2021.06  
New Vehicle Storage Garage - Crosby Maintenance  
July 21, 2023



The backside of the new 8-bay. Bollards for the propane tanks in the front.

Contractor: Doten's Construction

Bid Amount: \$2,313,000.00

Percent Complete last approved pay estimate: 67.8%

Project Schedule: Completion date September 8, 2023.

Project Scope: Construction of an approximate 8,800 square foot pre-engineered building consisting of eight (8) vehicle storage garage bays, all site work, paved parking and facility operation areas, generator, power utility services and site utilities.

Contractor Schedule: Crews have been making progress and have erected all the steel, roof panels, and about half the wall panels. The contractor is currently waiting on the remainder of the wall panels which will make the building watertight. Once this happens, the mechanical, electrical, and plumbing trades can start their interior work. The contractor is behind schedule with construction and material delays, but they anticipate completing the building by mid-October, in time for winter operations.