

2022.12  
Littlefield Road, Wilson Road and Ramp J Bridge Repairs  
June 16, 2023



The north curb of Wilson Road showing areas of unsound concrete.

Contractor: CPM Constructors

Bid Amount: \$2,433,308.64

Percent Complete last approved pay estimate: 62.8%

Project Schedule: Completion date November 3, 2023

**Project Scope:** The work consists of bridge repairs at three locations. At the Route 1 Off-Ramp (Ramp J) Underpass in the Town of Kittery, the work generally includes bridge pavement and membrane replacement, approach work and paving, resetting bearings, bridge drain replacement, and miscellaneous superstructure and substructure repairs. At the Wilson Road Underpass in the Town of Kittery, the work generally includes bridge pavement and membrane replacement, approach work and paving, deck expansion joint repairs, bridge drain replacement, and miscellaneous superstructure and substructure repairs. At the Littlefield Road Underpass in the Town of Wells, the work generally includes bridge pavement replacement, approach work and paving, deck expansion joint repairs, utility conduit hanger replacements, and miscellaneous superstructure and substructure repairs.

**Contractor Schedule:** CPM is preparing to remove unsound concrete along the north face of the concrete curb of the Wilson Road Bridge. This should take several weeks. They will close the bridge in early July to finish the paving and deck repairs. At Littlefield Road crews will be prepping for paving once the rainy weather clears.