

2022.06
Superstructure Replacement
Richmond Road (Route 197) Underpass Mile 93.3
April 22, 2022



Looking east across the Route 197 Bridge. Contractor has removed majority of the existing pavement.

Contractor: Scott Construction Corporation **Construction Bid Amount:** \$2,988,608.00

Percent Complete last approved pay estimate: 5.2%

Project Schedule: Completion date June 15, 2023.

Project Scope: The work consists of replacing the Richmond Road (Route 197) bridge superstructure over the Maine Turnpike in the Town of Litchfield, Maine. The work includes concrete deck, steel girder and bearing replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications. The Authority has pre-purchased the new structural steel, bearings, and expansion joints. The Contractor is responsible for the installation of these items.

Contractor Schedule: The contractor closed Route 197 bridge on April 11th. Since then, they have been installing shielding and overhang brackets. They have removed majority of the pavement from the bridge deck and their clearing subcontractor has taken down and removed majority of the trees. Scott Construction will continue to demolish the bridge and the adjacent approaches over the next few weeks.