

2022.06
Superstructure Replacement
Richmond Road (Route 197) Underpass Mile 93.3
December 19, 2022



Bridge open to traffic on December 13, 2022.

Contractor: Scott Construction Corporation **Construction Bid Amount:** \$2,988,608.00

Percent Complete last approved pay estimate: 79.1 %

Project Schedule: Completion date June 15, 2023.

Project Scope: The work consists of replacing the Richmond Road (Route 197) bridge superstructure over the Maine Turnpike in the Town of Litchfield, Maine. The work includes concrete deck, steel girder and bearing replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications. The Authority has pre-purchased the new structural steel, bearings, and expansion joints. The Contractor is responsible for the installation of these items.

Contractor Schedule: The bridge was opened to traffic on December 13, 2022. It will have to be closed for a short duration in the spring to apply bridge membrane and final paving.