

2022.06
Superstructure Replacement
Richmond Road (Route 197) Underpass Mile 93.3
March 25, 2022



Looking north, the Route 197 bridge was damaged by an over-height vehicle and will be replaced.

Contractor: Scott Construction Corporation **Construction Bid Amount:** \$2,988,608.00

Percent Complete last approved pay estimate: 0.0%

Project Schedule: Completion date June 15, 2023.

Project Scope: The work consists of replacing the Richmond Road (Route 197) bridge superstructure over the Maine Turnpike in the Town of Litchfield, Maine. The work includes concrete deck, steel girder and bearing replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications. The Authority has pre-purchased the new structural steel, bearings, and expansion joints. The Contractor is responsible for the installation of these items.

Contractor Schedule: Crews are planning to close the Route 197 bridge on April 11th. Once closed, they will remove the old bridge deck, girders, and abutments. They will replace the abutments, repair the median pier. Next, they will install the new bearings, girders, and place the concrete deck. Earthwork will consist of some drainage improvements and approach work needed to bring the roadway up to the new bridge elevations. The bridge is planned to open to traffic November 4, 2022.