

2023.01  
Pavement Rehabilitation and Drainage Improvements  
MM 88.6 TO MM 98.0  
April 21, 2023



Looking north, a skid steer pushes built up material out from under the guard rail so an excavator can load it into a dump truck.

Contractor: Pike Industries, Inc.

Bid Amount: \$8,659,704.25

Percent Complete last approved pay estimate:

Project Schedule: Completion date October 13, 2023

**Project Scope:** The pavement rehabilitation work consists of milling and paving full width (36 feet) from Mile 88.6 to Mile 92.8 and milling and paving two 12-foot-wide lanes and the left inside shoulder for both northbound and southbound from Mile 92.8 to Mile 98.0. Excess material in the median will be removed to restore proper drainage, catch basins will be rebuilt and adjusted as necessary, drainage outlets will be replaced as necessary. Additional drainage work to be completed is located at approximate mile marker 73.0. Guardrail work, pavement markings, maintenance of traffic and all other work incidental thereto will be completed in accordance with the Plans and Specifications.

**Contractor Schedule:** The contractor is on site with their subcontractors working on berm correction within the median and extending and repairing pipe ends. The contractor will start milling the northbound lanes starting May 1<sup>st</sup>. The contractor will continue these operations until northbound is complete. Then the paving crew will start placing surface pavement.