

2023.01
Pavement Rehabilitation and Drainage Improvements
MM 88.6 TO MM 98.0
June 16, 2023



Looking north at MM92.7, the profile of the safety wedge can be seen.

Contractor: Pike Industries, Inc.

Bid Amount: \$8,659,704.25

Percent Complete last approved pay estimate: 24.6%

Project Schedule: Completion date October 13, 2023

Project Scope: The pavement rehabilitation work consists of milling and paving full width (36 feet) from MM 88.6 to MM92.8 and milling and paving two 12 foot wide lanes and the left inside shoulder for both northbound and southbound from MM92.8 to MM98.0. Excess material in the median will be removed to restore proper drainage, catch basins will be rebuilt and adjusted as necessary, drainage outlets will be replaced as necessary. Additional drainage work to be completed is located at approximate mile marker 73.0. Guardrail work, pavement markings, maintenance of traffic and all other work incidental thereto will be completed in accordance with the Plans and Specifications.

Contractor Schedule: Pike Industries has finished paving lane 1 northbound and is working on lane 2. The second pass requires the paver to be built up to 20' wide for about half of the project. This allows for the main line and shoulder to be paved at the same time, eliminating a pavement joint. Once both lanes are complete, the milling of the southbound lanes will commence.