

2023.02
Exit 102 New On Ramp
Project Update
February 10, 2023



Looking towards Route 126, crews are grading subgrade and installing Type D gravel.

Contractor: R J Grondin & Sons

Bid Amount: \$3,118,309.00

Percent Complete last approved pay estimate: 8.5%

Project Schedule: Completion date November 10, 2023.

Project Scope: The work consists of highway construction in the Town of West Gardiner, Maine at the Exit 102 Interchange. The work includes a new southbound ramp and the removal of the existing southbound ramp, Route 9/126 mill and overlay with shoulder reconstruction, demolition bridge underpass, pavement, signing, guardrail, highway lighting, and maintenance of traffic.

Contractor Schedule: R.J. Grondin crews have completed the tree clearing. They have started the cuts and fills to build the new southbound entering ramp. With mild temperatures, they have been able to make steady progress. Their schedule shows them opening the ramp prior to Memorial Day.