

2023.02
Exit 102 New On Ramp
July 21, 2023



The new southbound entering ramp is waiting for new signs to be installed prior to opening.

Contractor: R J Grondin & Sons

Bid Amount: \$3,118,309.00

Percent Complete last approved pay estimate: 65.6%

Project Schedule: Completion date November 10, 2023.

Project Scope: The work consists of highway construction in the Town of West Gardiner, Maine at the Exit 102 Interchange. The work includes a new southbound ramp and the removal of the existing southbound ramp, Route 9/126 mill and overlay with shoulder reconstruction, demolition bridge underpass, pavement, signing, guardrail, highway lighting, and maintenance of traffic.

Contractor Schedule: This project has been on hold until the signs can be built and installed. The contractor anticipates completing that portion of the project by the end of July. Once the new ramp is open, crews will demolish the old bridge, approaches, and ramp. This should take a couple months to complete.