

2024.03
Pavement Rehabilitation, Clearzone and Drainage Improvements
MM 20.0 TO MM 23.3
April 19, 2024



Contractor: Pike Industries, Inc.

Bid Amount: \$7,075,386.13

Percent Complete last approved pay estimate: 0.0%

Project Schedule: Completion date August 30, 2024.

Project Scope: The pavement rehabilitation work consists of milling the shoulders northbound and southbound and paving them to match the existing one inch overlay from MM 20.0 to MM 23.3. The full width section will then receive an inch and a half overlay. Excess material in the median will be removed to restore proper drainage, catch basins will be rebuilt and adjusted as necessary. Guardrail work, temporary pavement markings, maintenance of traffic.

Contractor Schedule:

Crews are finishing the milling, crack sealing, and joint repairs in the emergency milling area from Mile 13.3 to Mile 15.2. They anticipate paving this location by mid to late May if nighttime temperatures are favorable. There has been a large amount of joint failure between lanes 2 and 3 and along the right-hand shoulder in the northbound lanes. From Mile 20 to Mile 23.3, crews are adjusting guardrail heights and re-grading the median shoulder to improve drainage.