

2021.06
New Vehicle Storage Garage - Crosby Maintenance
April 21, 2023



An electrician is working on conduits that will be covered by pavement and the concrete slab once the project is complete.

Contractor: Doten's Construction

Bid Amount: \$2,313,000.00

Percent Complete last approved pay estimate: 35.7%

Project Schedule: Completion date September 8, 2023.

Project Scope: Construction of an approximate 8,800 square foot pre-engineered building consisting of eight (8) vehicle storage garage bays, all site work, paved parking and facility operation areas, generator, power utility services and site utilities.

Contractor Schedule: Crews are working on under slab conduits, floor drains, and other utility prep work. Once this is complete, the contractor will form and place the grade beams. Then they will start to erect the steel frame of the building. After hanging steel, crews will prep the foundation for the interior concrete slab. This should take the contractor through the end of May.