

2021.06  
New Vehicle Storage Garage - Crosby Maintenance  
May 19, 2023



Crews continue to assemble the metal frame work for the new 8 bay building.

**Contractor:** Doten's Construction

**Bid Amount:** \$2,313,000.00

**Percent Complete last approved pay estimate:** 56.7%

**Project Schedule:** Completion date September 8, 2023.

**Project Scope:** Construction of an approximate 8,800 square foot pre-engineered building consisting of eight (8) vehicle storage garage bays, all site work, paved parking and facility operation areas, generator, power utility services and site utilities.

**Contractor Schedule:** Several crews are on site working on the building, plumbing, electrical systems. They anticipate placing the slab in the next 3-4 weeks. The roof and wall assemblies should be going up once the structural steel members have been completed. The contractor is hoping to complete the project by the end of August.