

2021.06
New Vehicle Storage Garage - Crosby Maintenance
September 1, 2023



Looking west inside the new Crosby building. Notice the insulation on the far wall and the recently installed ceiling panels.

Contractor: Doten's Construction

Bid Amount: \$2,313,000.00

Percent Complete last approved pay estimate: 74.6%

Project Schedule: Completion date September 8, 2023.

Project Scope: Construction of an approximate 8,800 square foot pre-engineered building consisting of eight (8) vehicle storage garage bays, all site work, paved parking and facility operation areas, generator, power utility services and site utilities.

Contractor Schedule: The contractor continues to make progress on the 8-bay vehicle storage garage. The siding is up and the garage doors have been installed. Mechanical, electrical, and plumbing contractors are roughing in the interior of the building. The site paving is anticipated to start in mid-September once the earthwork crews have completed their work. The contractor is hoping to have the building ready by the end of October.