

**2021.52
Project Update
Service Plaza Store Front Repairs
May 20, 2022**



The new entry grates and tile are complete at the rear vestibule of Kennebunk southbound plaza.

Contractor: DiMatteo Const. Mgt. Services **Construction Bid Amount:** \$1,787,000.00

Percent Complete last approved pay estimate: 13.4%

Project Schedule: Completion date November 16th, 2022.

Project Scope: The work includes door repairs, door replacements, storefront repairs, masonry, tile, entryway floor grate replacement, painting, gutter repair, gutter replacement, entry way customer counting system and other miscellaneous repairs.

Contractor Schedule: The contractor has been installing new entry tile and grates at both Kennebunk locations. They are currently working on the northbound plaza and will complete this portion of the work before Memorial Day weekend. In West Gardiner, Cumberland, and Gray, crews have been repairing the existing gutters and installing new heat tape to help with icing in the winter.