

2022.07
Saco Interchange Improvements
January 19, 2024



Looking northbound at Exit 36 departing, Moulison Heavy Electrical is standing light poles for the realigned off ramp.

Contractor: Sargent Corporation **Bid Amount: \$41,922,810.00**

Percent Complete last approved pay estimate: 36.5 %

Project Schedule: Completion date November 21, 2025

Project Scope: The work consists of highway, interchange, and toll system construction at Exit 35 in Saco and modifications to the Exit 36 Interchange in Saco. The work includes a new interchange at MM 35, including southbound and northbound ramps, earthwork, pavement, concrete, signing, overhead sign structures, concrete barrier, guardrail, drainage, stormwater management, electrical work, highway lighting, lightning suppression systems, and maintenance of traffic.

Contractor Schedule: Sargent's crews have buttoned the site up for winter shutdown. Over the course of the year, hundreds of workers have performed over \$14,000,000.00 worth of work on this project. Looking ahead to 2024, crews will be completing the collector-distributor(CD) road, building the southbound toll plaza, and starting some of the work on Route 112. Sargent plans to mobilize back to the project in March, pending the weather.