

**2022.06**  
**Superstructure Replacement**  
**Richmond Road (Route 197) Underpass Mile 93.3**  
**March 17, 2023**



Looking south at the new Route 197 bridge.

**Contractor:** Scott Construction Corporation      **Construction Bid Amount:** \$2,988,608.00

**Percent Complete last approved pay estimate:** 88.9 %

**Project Schedule:** Completion date June 15, 2023.

**Project Scope:** The work consists of replacing the Richmond Road (Route 197) bridge superstructure over the Maine Turnpike in the Town of Litchfield, Maine. The work includes concrete deck, steel girder and bearing replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications. The Authority has pre-purchased the new structural steel, bearings, and expansion joints. The Contractor is responsible for the installation of these items.

**Contractor Schedule:** Scott Construction is mobilizing back to the Route 197 Bridge project. They anticipate working on the concrete repairs to the bridge piers. Once the weather warms up, crews will have to close the bridge for a few weeks to install the deck membrane and finish pave the bridge deck and approaches. There will also be alternating one-way traffic for Route 197 traffic as crews work to finish the bridge.