

2023.01
Pavement Rehabilitation and Drainage Improvements
MM 88.6 TO MM 98.0
July 21, 2023



Looking south at the northbound lane, an MTA line striper applies permanent striping to the newly resurfaced roadway.

Contractor: Pike Industries, Inc.

Bid Amount: \$8,659,704.25

Percent Complete last approved pay estimate: 51.4%

Project Schedule: Completion date October 13, 2023

Project Scope: The pavement rehabilitation work consists of milling and paving full width (36 feet) from MM 88.6 to MM92.8 and milling and paving two 12-foot-wide lanes and the left inside shoulder for both northbound and southbound from MM92.8 to MM98.0. The median will be regraded to drain, catch basins and drainage outlets will be adjusted or rebuilt as necessary. Additional drainage work to be completed is located at approximate mile marker 73.0. Guardrail work, pavement markings, maintenance of traffic and all other work incidental thereto will be completed in accordance with the Plans and Specifications.

Contractor Schedule: Northbound paving, striping, and drainage work is complete. The southbound lanes have been milled. Crews are currently wrapping up drainage work and crack sealing prior to surface paving. Paving should be complete by the end of August if the weather is favorable.