

**2014.10**  
**Lewiston Interchange Phase II**  
**Project Update**  
**February 22, 2016**



**Contractor:** CPM Constructors, Freeport, ME  
**Percent Complete last approved pay estimate:** 55%

**Bid Amount:** \$8,438,475.50

**Project Schedule:** Substantial Completion by October 15, 2016

**Project Scope:** The work consists of removing and replacing the existing Turnpike mainline bridges, northbound and southbound, over Alfred Plourde Parkway in the City of Lewiston as well as reconstructing both northbound and southbound mainlines approaching and departing these bridges. The work includes pavement overlay, full depth pavement, gravel, guardrail, structural concrete, concrete deck and parapets, fabrication and erection of steel beams, concrete and pile foundations, mechanically stabilized earth retaining walls, ramp construction, traffic signal installation, roadway lighting, and all other work incidental thereto in accordance with the Plans and Specifications.

**Contractor Schedule:** CPM Constructors removed the Northbound bridge and its substructure. They completed some drainage work and excavation for the future SPUI ramps, adjacent to the bridge. CPM Constructors and their subcontractors have stopped work for a few weeks and expect to return mid-March.