

**2013.02**  
**Pavement and Guardrail Rehabilitation Litchfield MM85 to MM98**  
**Project Update**  
**August 26, 2013**



**Contractor:** Lane Construction Corporation  
**Percent Complete last approved pay estimate:** 3%

**Bid Amount:** \$3,191,666.90  
**Eng. Estimate:** \$3,267,338.53

**Project Schedule:** Substantially complete on or before October 18, 2013

**Project Scope:** The pavement rehabilitation work consists of milling and resurfacing the two 12-foot wide lanes in Locations 1 and 2 from mile 88.6 to mile 92.8. The work also involves drainage, partial depth pavement repair, berm drop-off correction, pavement markings, guardrail work and maintenance of traffic.

**Contractor Schedule:** Lane has completed the milling operations, as well as, the drainage and guardrail work. They are scheduled to begin paving September 3<sup>rd</sup>.