

**2014.10**  
**Lewiston Interchange Phase II**  
**Project Update**  
**October 5, 2016**



**Contractor:** CPM Constructors, Freeport, ME  
**Percent Complete last approved pay estimate:** 73%

**Bid Amount:** \$8,438,475.50

**Project Schedule:** Substantial Completion by October 15, 2016

**Project Scope:** The work consists of removing and replacing the existing Turnpike mainline bridges, northbound and southbound, over Alfred Plourde Parkway in the City of Lewiston as well as reconstructing both northbound and southbound mainlines approaching and departing these bridges. The work includes pavement overlay, full depth pavement, gravel, guardrail, structural concrete, concrete deck and parapets, fabrication and erection of steel beams, concrete and pile foundations, mechanically stabilized earth retaining walls, ramp construction, traffic signal installation, roadway lighting, and all other work incidental thereto in accordance with the Plans and Specifications.

**Contractor Schedule:** CPM Constructors has switched the northbound traffic onto the new northbound bridge and they are milling and paving the mainline approach to the northbound and southbound bridges. They are planning to activate the new SPUI intersection by mid-October. CPM Constructors is a couple of weeks behind schedule at meeting the substantial completion date. Substantial completion means all paving, loaming, seeding, lane closures are down.