

**2014.10**  
**Lewiston Interchange Phase II**  
**Project Update**  
**August 26, 2016**



**Contractor:** CPM Constructors, Freeport, ME  
**Percent Complete last approved pay estimate:** 73%

**Bid Amount:** \$8,438,475.50

**Project Schedule:** Substantial Completion by October 15, 2016

**Project Scope:** The work consists of removing and replacing the existing Turnpike mainline bridges, northbound and southbound, over Alfred Plourde Parkway in the City of Lewiston as well as reconstructing both northbound and southbound mainlines approaching and departing these bridges. The work includes pavement overlay, full depth pavement, gravel, guardrail, structural concrete, concrete deck and parapets, fabrication and erection of steel beams, concrete and pile foundations, mechanically stabilized earth retaining walls, ramp construction, traffic signal installation, roadway lighting, and all other work incidental thereto in accordance with the Plans and Specifications.

**Contractor Schedule:** CPM Constructors is working on forming the bridge parapets and overturning slabs at the approaches of the bridge. The electrical contractor is installing conduit and wires for the traffic signals. The ramps for the SPUI and Alfred Plourde Parkway within the project limit are being paved. CPM Constructors schedule is tight to meet substantial completion. There are still a number of concrete placements that will require time to construct and cure, paving the bridge and mainline, remove the temporary concrete barrier and install the median guardrail. Public Relations is working on a short video that will help educate people how a SPUI operates.