

**2015.09**  
**Interchange 53 Toll System Upgrades MM 52.4**  
**Project Update**  
**July 22, 2016**



New entering lane toll booth pit

**Contractor:** Sargent Corporation  
**Percent Complete last approved pay estimate:** 31%

**Bid Amount:** \$3,622,554.50

**Project Schedule:** Substantial Completion November 30, 2017

**Project Scope:** This work includes the complete replacement of the toll plaza west of its current location with an added toll lane at Exit 53. This work also includes constructing a new toll administration building at Exit 53. Work includes all mechanical, electrical and plumbing, site work, grading, drainage, removal of the existing utility building and relocation of the existing toll equipment

**Contractor Schedule:** Sargent began work on the new entering lane toll booth this month. They have placed the new booth utility pit and will backfill around it and continue to construct the lower wall section and island to accept the new booth. The new admin building should be ready for occupancy in a couple of weeks, after occupancy the old admin building will be demolished. The existing admin building will be the last of the original toll plaza admin buildings.