

2015.09
Interchange 53 Toll System Upgrades MM 52.4
Project Update
June 16, 2016



Driving temporary sheets to allow excavating adjacent to the roadway

Contractor: Sargent Corporation
Percent Complete last approved pay estimate: 18%

Bid Amount: \$3,622,554.50

Project Schedule: Substantial Completion November 30, 2017

Project Scope: This work includes the complete replacement of the toll plaza west of its current location with an added toll lane at Exit 53. This work also includes constructing a new toll administration building at Exit 53. Work includes all mechanical, electrical and plumbing, site work, grading, drainage, removal of the existing utility building and relocation of the existing toll equipment

Contractor Schedule: Sargent began work on the new entering lane toll booth this month. Work on the new admin building continues and is planned to be completed in early July.