

2015.09
Interchange 53 Toll System Upgrades MM 52.4
Project Update
August 26, 2016



Approach slab reinforcing for new entering lane

Contractor: Sargent Corporation

Bid Amount: \$3,622,554.50

Percent Complete last approved pay estimate: 43%

Project Schedule: Substantial Completion November 30, 2017

Project Scope: This work includes the complete replacement of the toll plaza west of its current location with an added toll lane at Exit 53. This work also includes constructing a new toll administration building at Exit 53. Work includes all mechanical, electrical and plumbing, site work, grading, drainage, removal of the existing utility building and relocation of the existing toll equipment

Contractor Schedule: Sargent has demolished the old admin building and continues to install conduit and wires from the new toll booth pit to the new admin building. The new toll booth enclosures are on site, ready to be installed in a couple of weeks.