

**2015.12**  
**Interchange 32, 36, and 46NB**  
**Project Update**  
**July 22, 2016**



Placing concrete new entering lane toll booth footing

**Contractor:** Sargent Corporation

**Bid Amount:** \$4,489,587.00

**Percent Complete last approved pay estimate:** 26%

**Project Schedule:** June 1, 2018

**Project Scope:** This work includes the construction of a single new entry toll lane at Interchanges 32 and 46 as well as the complete reconstruction of the existing structural concrete slabs at the eight entrance lanes at Interchanges 32, 36, 46 Northbound and five exiting lanes at Interchanges 32 and 36. The work will also include upgrading the cash toll system at Interchanges 32, 36, and 46 Northbound including installation of tolling equipment in the utility buildings, canopy, toll booths, toll booth pits and islands; widening the northbound on ramp at Interchange 32; installation of signing and traffic control devices, as well as maintenance of traffic.

**Contractor Schedule:** Sargent is working in Lane 4 at Exit 36, they have excavated and began to install rebar for the new concrete slab and plan to place concrete by the end of the month. At exit 32, they placed the new toll booth footer and will be constructing the utility pit walls and surrounding slab over the next month in preparation to install the new toll booth.