

**2015.12**  
**Interchange 32, 36, and 46NB**  
**Project Update**  
**June 16, 2016**



Exit 32 new entering lane pavement

**Contractor:** Sargent Corporation

**Bid Amount:** \$4,489,587.00

**Percent Complete last approved pay estimate:** 13%

**Project Schedule:** June 1, 2018

**Project Scope:** This work includes the construction of a single new entry toll lane at Interchanges 32 and 46 as well as the complete reconstruction of the existing structural concrete slabs at the eight entrance lanes at Interchanges 32, 36, 46 Northbound and five exiting lanes at Interchanges 32 and 36. The work will also include upgrading the cash toll system at Interchanges 32, 36, and 46 Northbound including installation of tolling equipment in the utility buildings, canopy, toll booths, toll booth pits and islands; widening the northbound on ramp at Interchange 32; installation of signing and traffic control devices, as well as maintenance of traffic.

**Contractor Schedule:** Sargent is working in Lane 4 at Exit 36. They will be commissioning the lanes in the next couple of weeks. Once the lane is accepted by the Authority, Sargent will close one of the exiting lanes for rehab. At Exit 32, Sargent has been paving the newly widened shoulder thru the plaza and along the northbound on-ramp. Once the paving is completed, they will begin to widened the northbound on-ramp on the left side. Sargent will also begin to construct the new entering lane toll booth island.