

**2015.12**  
**Interchange 32, 36, and 46NB**  
**Project Update**  
**August 26, 2016**



Exit 32 new entering lane

**Contractor:** Sargent Corporation

**Bid Amount:** \$4,489,587.00

**Percent Complete last approved pay estimate:** 32%

**Project Schedule:** June 1, 2018

**Project Scope:** This work includes the construction of a single new entry toll lane at Interchanges 32 and 46 as well as the complete reconstruction of the existing structural concrete slabs at the eight entrance lanes at Interchanges 32, 36, 46 Northbound and five exiting lanes at Interchanges 32 and 36. The work will also include upgrading the cash toll system at Interchanges 32, 36, and 46 Northbound including installation of tolling equipment in the utility buildings, canopy, toll booths, toll booth pits and islands; widening the northbound on ramp at Interchange 32; installation of signing and traffic control devices, as well as maintenance of traffic.

**Contractor Schedule:** Sargent is working at all three locations, Exit 32, 36 and 46.

Exit 32 – work consists of grading, installing rebar and placing concrete for the toll slab.

Exit 36 – work consists for rebuilding the exiting lanes. One lane is complete and they just began work on the second lane. The work should take about 7 weeks to complete.

Exit 46 – Work consists of placing the new toll booth pit and wall enclosure.