

2015.13
Falmouth Exit 52 Open Road Toll Conversion
Project Update
October 5, 2016



ORT concrete slab

Contractor: Shaw Brothers Construction, Inc.
Percent Complete last approved pay estimate: 56%

Bid Amount: \$8,282,827.25

Project Schedule: Substantially complete by July 28, 2017.

Project Scope: The work consists of converting the exterior two lanes in the eastbound direction to the new cash system, construction of two new westbound cash lanes, construction of a precast pedestrian tunnel for employee access and utilities, demolition of the remaining cash lanes and conversion from cash/E-ZPass into ORT lanes, and reconstruction of the mainline to accommodate approach and departure grade differentials at the modified plaza for the Maine Turnpike.

Contractor Schedule: Shaw Brothers completed the work for the two departing lanes. They have now begun work on the new ORT lanes. They have removed the pavement, graveled and paved the majority of the new ORT lanes. They are also constructing the new ORT concrete slabs and will be erecting one of the toll gantries before the month is done.