

2015.13
Falmouth Exit 52 Open Road Toll Conversion
Project Update
July 22, 2016



Work on two departing lanes

Contractor: Shaw Brothers Construction, Inc.

Bid Amount: \$8,282,827.25

Percent Complete last approved pay estimate: 41%

Project Schedule: Substantially complete by July 28, 2017.

Project Scope: The work consists of converting the exterior two lanes in the eastbound direction to the new cash system, construction of two new westbound cash lanes, construction of a precast pedestrian tunnel for employee access and utilities, demolition of the remaining cash lanes and conversion from cash/E-ZPass into ORT lanes, and reconstruction of the mainline to accommodate approach and departure grade differentials at the modified plaza for the Maine Turnpike.

Contractor Schedule: Shaw Brothers began work on rehabilitating the existing departing lanes, they removed the existing concrete slab and began to form and set rebar. They are planning on placing concrete the first week of August.