

2016.01
Pavement Rehabilitation
Clear Zone Improvements
MM54.5 to MM 64.4
Project Update
July 22, 2016



Contractor: The Lane Construction Corp
Percent Complete last approved pay estimate: 40%

Bid Amount: \$6,351,554.50

Project Schedule: Substantially complete by September 23, 2016

Project Scope: The pavement rehabilitation work consists of milling and filling the two 12-foot wide lanes and the median shoulder from mile 54.5 to mile 57.0. The pavement rehabilitation work also consists of overlaying the two 12-foot wide lanes and the shoulders from mile 54.5 to mile 57.0. The pavement rehabilitation work consists of shimming, overlaying, milling and filling the two northbound 12-foot wide lanes and the shoulders mile 59.5 to mile 64.4. The pavement rehabilitation work consists of shimming, overlaying, milling and filling the two southbound 12-foot wide lanes and the shoulders from mile 64.4 to mile 57.0. The pavement rehabilitation also consists of milling and filling and overlaying the four ramps at Exit 63. The work also involves earthwork, bridge repairs, snow fence installation, drainage, guardrail, pavement markings, and maintenance of traffic.

Contractor Schedule: Lane Construction complete all guardrail work. They are now focused on milling and paving operations. They are currently paving the northbound lanes at night. They expect to begin paving southbound beginning of August, this work will occur during the day.