

**2016.01  
Pavement Rehabilitation  
Clear Zone Improvements  
MM54.5 to MM 64.4  
Project Update  
October 5, 2016**



Milling in the SNAPs

**Contractor:** The Lane Construction Corp  
**Percent Complete last approved pay estimate:** 80%

**Bid Amount:** \$6,351,554.50

**Project Schedule:** Substantially complete by September 23, 2016

**Project Scope:** The pavement rehabilitation work consists of milling and filling the two 12-foot wide lanes and the median shoulder from mile 54.5 to mile 57.0. The pavement rehabilitation work also consists of overlaying the two 12-foot wide lanes and the shoulders from mile 54.5 to mile 57.0. The pavement rehabilitation work consists of shimming, overlaying, milling and filling the two northbound 12-foot wide lanes and the shoulders mile 59.5 to mile 64.4. The pavement rehabilitation work consists of shimming, overlaying, milling and filling the two southbound 12-foot wide lanes and the shoulders from mile 64.4 to mile 57.0. The pavement rehabilitation also consists of milling and filling and overlaying the four ramps at Exit 63. The work also involves earthwork, bridge repairs, snow fence installation, drainage, guardrail, pavement markings, and maintenance of traffic.

**Contractor Schedule:** Lane Construction is near the end of the project installing pavement markings and SNAPs (Sonic Nap Alert Patterns). Lane had a number of extra work orders which pushed back the contract completion date. They should be completed by the end of the month.