

2016.02
GRAY INTERCHANGE - EXIT 63
(Mile Marker 63.3)
Project Update
April 20, 2017



Removing old roadway approach to previous interchange bridge

Contractor: Shaw Brothers, Gorham, Maine

Bid Amount: \$10,730,114.62

Percent Complete last approved pay estimate: 80%

Project Schedule: Substantially complete by September 29, 2017.

Project Scope: The work consists of highway, bridge, and toll system improvements at the Gray Interchange. These improvements include new southbound ramps and a new southbound toll plaza on the west side of the Maine Turnpike where they are proposed to intersect with Route 202 and Route 26A. The improvements include work along the Maine Turnpike, the northbound and southbound ramps, Route 202 and Route 26A. The toll plaza work includes a new toll administration building and toll plaza at the southbound ramps and reconstruction of the existing toll plaza for the northbound ramps. The proposed work and all other work incidental thereto shall be in accordance with the Plans and Specifications.

Contractor Schedule: Shaw Brothers resumed work. They removed the roadway approach to the old bridge and began work on the next phase, which is work on the NB entering lane. Work consists of removing the overhead sign and structure, toll booth and rehab the lane with a new concrete slab and electronics. They will also begin work on the Route 202 bridge; this may create some traffic issues on Route 202 but the designer and staff has been reviewing traffic signal timing to try to mitigate concerns.