

2016.02
GRAY INTERCHANGE - EXIT 63
(Mile Marker 63.3)
Project Update
May 18, 2017



Contractor: Shaw Brothers, Gorham, Maine
Percent Complete last approved pay estimate: 76%

Bid Amount: \$10,730,114.62

Project Schedule: Substantially complete by September 29, 2017.

Project Scope: The work consists of highway, bridge, and toll system improvements at the Gray Interchange. These improvements include new southbound ramps and a new southbound toll plaza on the west side of the Maine Turnpike where they are proposed to intersect with Route 202 and Route 26A. The improvements include work along the Maine Turnpike, the northbound and southbound ramps, Route 202 and Route 26A. The toll plaza work includes a new toll administration building and toll plaza at the southbound ramps and reconstruction of the existing toll plaza for the northbound ramps. The proposed work and all other work incidental thereto shall be in accordance with the Plans and Specifications.

Contractor Schedule: Shaw Brothers began bridge repair work on the route 202 bridge over the turnpike. They removed the pavement, sounded the concrete deck and will be installing new expansion joints over the next couple of weeks. Shaw Brothers also removed the old gantry assembly over the NB entering lanes, excavated for the new NB entering lane concrete slab and is running fiber connecting the traffic signals from the turnpike entrances to Gray Village.