

2016.03
Small Road Bridge Rehabilitation
(Litchfield)
Project Update
July 22, 2016



Contractor: Wyman & Simpson
Percent Complete last approved pay estimate: 9%

Bid Amount: \$1,773,492.00

Project Schedule: Substantially complete by November 15, 2016.

Project Scope: The work consists of replacing the Small Road bridge superstructure over the Maine Turnpike in the Town of Litchfield, Maine. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, maintenance of traffic.

Contractor Schedule: Wyman & Simpson began to rehabilitate the bridge abutments and piers. The picture shows the work at the abutment, the existing was demolished down several feet and will be rebuilt to a new elevation .