

2016.03
Small Road Bridge Rehabilitation
(Litchfield)
Project Update
June 16, 2016



Contractor: Wyman & Simpson
Percent Complete last approved pay estimate: 8%

Bid Amount: \$1,773,492.00

Project Schedule: Substantially complete by November 15, 2016.

Project Scope: The work consists of replacing the Small Road bridge superstructure over the Maine Turnpike in the Town of Litchfield, Maine. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, maintenance of traffic.

Contractor Schedule: Wyman & Simpson completed the pier repairs and applied the concrete protection coating to the piers. They are now waiting for June 18th to close the bridge. Once the bridge is closed they will begin to remove the bridge deck.