

2016.03
Small Road Bridge Rehabilitation
(Litchfield)
Project Update
October 5, 2016



Contractor: Wyman & Simpson
Percent Complete last approved pay estimate: 71%

Bid Amount: \$1,773,492.00

Project Schedule: Substantially complete by November 15, 2016.

Project Scope: The work consists of replacing the Small Road bridge superstructure over the Maine Turnpike in the Town of Litchfield, Maine. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, maintenance of traffic.

Contractor Schedule: Wyman & Simpson place the concrete deck. They are now forming and placing the end posts and concrete curb.