

2016.03
Small Road Bridge Rehabilitation
(Litchfield)
Project Update
August 26, 2016



Contractor: Wyman & Simpson
Percent Complete last approved pay estimate: 31%

Bid Amount: \$1,773,492.00

Project Schedule: Substantially complete by November 15, 2016.

Project Scope: The work consists of replacing the Small Road bridge superstructure over the Maine Turnpike in the Town of Litchfield, Maine. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, maintenance of traffic.

Contractor Schedule: Wyman & Simpson completed installing the structural steel. Over the next several weeks they will form the deck and begin placing rebar. They will also continue to form and place the endposts.