

**2016.06
Guide Signs
Project Update
November 9, 2016**



Contractor: Road Safe Traffic Systems
Percent Complete last approved pay estimate: 24%

Bid Amount: \$678,633.00

Project Schedule: Substantially complete by December 2, 2016.

Project Scope: The work consists of removing, replacing and installing new highway signs along the Maine Turnpike from south of Exit 75 to south of Exit 109 at the northern end of the Maine Turnpike in the Cities of Auburn, Lewiston, Hallowell, and Augusta and the Towns of New Gloucester, Litchfield, Sabattus, West Gardiner and Farmingdale. The work includes furnishing, installing and salvaging aluminum signs, steel H-beam sign supports, and concrete foundations.

Contractor Schedule: Road Safe Traffic Systems has been installing sign foundations and replacing signs, they are currently a couple of weeks behind schedule due to a late start.