

**2016.07
ROADSIDE CLEARING
MILE 47.7 TO MILE 51.8
MILE FS 0.0 TO MILE FS 3.8
Project Update
April 20, 2017**



Falmouth Spur

Contractor: Comprehensive Land Technologies, Inc.
Percent Complete last approved pay estimate: 93%

Bid Amount: \$ 178,350.00

Project Schedule: Substantially complete by April 21, 2017.

Project Scope: The clearing work consists of clearing trees and other growth, grinding of stumpage, and removal of all forest debris generated during clearing operations or preexisting.

Contractor Schedule: CLT Inc. has completed all work. Staff will schedule a final acceptance review over the next week or two.