

2016.07
ROADSIDE CLEARING
MILE 47.7 TO MILE 51.8
MILE FS 0.0 TO MILE FS 3.8
Project Update
February 17, 2017

Contractor: Comprehensive Land Technologies, Inc.
Percent Complete last approved pay estimate: 0%

Bid Amount: \$ 178,350.00

Project Schedule: Substantially complete by April 21, 2017.

Project Scope: The clearing work consists of clearing trees and other growth, grinding of stumpage, and removal of all forest debris generated during clearing operations or preexisting.

Contractor Schedule: CLT Inc. has been clearing north bound of exit 48 until the snowstorms hit beginning of February. Due to the frequency of recent snow storms, the highway maintenance crews did not have time to provide lane closures for CLT to work. CLT lost about a week of work. Over the next several weeks, if weather allows, CLT will begin clearing southbound. Due to the depth of snow, they will have to come back to complete stump grinding operations. CLT is planning to begin clearing on the Falmouth spur late March or early April.