

2017.08
Guide Sign Modification Phase II
Project Update
June 15, 2017

Contractor: Northeast Traffic Control Services

Bid Amount: \$885,970

Percent Complete last approved pay estimate: 0%

Project Schedule: All work shall be completed on or before November 9, 2017. The project shall be substantially

Project Scope: The work consists of removing, replacing and installing new highway signs along the Maine Turnpike from south of Exit 25 to north of Exit 63 in the Kennebunk to Gray segment of the Maine Turnpike in the Cities of Saco, South Portland and Portland, and the Towns of Kennebunk, Arundel, Falmouth, Cumberland, Gray and New Gloucester. The work includes furnishing, installing and salvaging aluminum signs, steel H-beam sign supports, concrete foundations, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: Northeast Traffic has not been performing much work as they are trying to redesign the foundations sizes for the signs. They are waiting until they have an approved submittal.