

**2013.07**  
**Lewiston Interchange Reconstruction**  
**Project Update**  
**April 17, 2014**



**Contractor:** RJ Grondin & Son  
**Percent Complete last approved pay estimate:** 14%

**Bid Amount:** \$5,106,173.05

**Project Schedule:** Completion June 30, 2015

**Project Scope:** The work consists of the first phase of interchange modifications at Exit 80 in Lewiston, Maine, Mile 80.3 on the Maine Turnpike. This first phase entails constructing a new northbound on ramp and reconstructing the existing northbound off ramp, southbound on ramp, and southbound off ramp including: clearing, excavation, rock excavation, grading, drainage, base, pavement, guardrail, fencing, highway lighting, tolling and ITS equipment.

**Contractor Schedule:** RJ Grondin & Son is now working on all four quadrants of the project. They have completed blasting of the ledge except for a few small isolated areas. They are crushing rock on site to be used as granular borrow and type D gravel. The deep fill section on the SB off-ramp has been filled. Grondin is currently working on filling the SB on-ramp deep fill area. Street lighting pole bases are being installed on the NB on-ramp and SB off-ramp along with various electrical junction boxes and culverts.