

2013.07
Lewiston Interchange Reconstruction
Project Update
August 26, 2014



Southbound On-ramp construction

Contractor: RJ Grondin & Son
Percent Complete last approved pay estimate: 67%

Bid Amount: \$5,106,173.05

Project Schedule: Completion June 30, 2015

Project Scope: The work consists of the first phase of interchange modifications at Exit 80 in Lewiston, Maine, Mile 80.3 on the Maine Turnpike. This first phase entails constructing a new northbound on ramp and reconstructing the existing northbound off ramp, southbound on ramp, and southbound off ramp including: clearing, excavation, rock excavation, grading, drainage, base, pavement, guardrail, fencing, highway lighting, tolling and ITS equipment.

Contractor Schedule: RJ Grondin & Son has completed the majority of the work on the southbound on and off-ramps except for final paving. Starting September 7th, the northbound off-ramp will be closed for 6 days/nights while Grondin reconstructs the ramp. They will pave final surface on the southbound off and on-ramps mid-September. Grondin will also begin work on the median openings in September. Grondin is currently on schedule for completion.