

2013.07
Lewiston Interchange Reconstruction
Project Update
February 18, 2014



Work on the new northbound on-ramp

Contractor: RJ Grondin & Son

Percent Complete last approved pay estimate: 7%

Bid Amount: \$5,106,173.05

Eng. Estimate: \$7,084,085.41

Project Schedule: Completion June 30, 2015

Project Scope: The work consists of the first phase of interchange modifications at Exit 80 in Lewiston, Maine, Mile 80.3 on the Maine Turnpike. This first phase entails constructing a new northbound on ramp and reconstructing the existing northbound off ramp, southbound on ramp, and southbound off ramp including: clearing, excavation, rock excavation, grading, drainage, base, pavement, guardrail, fencing, highway lighting, tolling and ITS equipment.

Contractor Schedule: RJ Grondin & Son has cleared the majority of the site. They have begun blasting ledge on the new northbound on-ramp. The recent snow storms have hampered their schedule slightly by a couple of days. Prior to blasting they removed the overburden, top soil, from the rock. Grondin is planning to crush the rock onsite to make gravel for the new ramp roadway templates.