

2013.07
Lewiston Interchange Reconstruction
Project Update
March 19, 2014



Work on the new southbound off-ramp

Contractor: RJ Grondin & Son

Bid Amount: \$5,106,173.05

Percent Complete last approved pay estimate: 14%

Project Schedule: Completion June 30, 2015

Project Scope: The work consists of the first phase of interchange modifications at Exit 80 in Lewiston, Maine, Mile 80.3 on the Maine Turnpike. This first phase entails constructing a new northbound on ramp and reconstructing the existing northbound off ramp, southbound on ramp, and southbound off ramp including: clearing, excavation, rock excavation, grading, drainage, base, pavement, guardrail, fencing, highway lighting, tolling and ITS equipment.

Contractor Schedule: RJ Grondin & Son continue to blast ledge and construct shoulder widening on the new northbound on-ramp. They have a good portion of the southbound off-ramp filled as seen in the picture. The weather has slowed them down a bit but they are still comfortable with the completion date.