

**2013.07**  
**Lewiston Interchange Reconstruction**  
**Project Update**  
**May15, 2014**



Fine grading the new NB on-ramp

**Contractor:** RJ Grondin & Son

**Bid Amount:** \$5,106,173.05

**Percent Complete last approved pay estimate:** 36%

**Project Schedule:** Completion June 30, 2015

**Project Scope:** The work consists of the first phase of interchange modifications at Exit 80 in Lewiston, Maine, Mile 80.3 on the Maine Turnpike. This first phase entails constructing a new northbound on ramp and reconstructing the existing northbound off ramp, southbound on ramp, and southbound off ramp including: clearing, excavation, rock excavation, grading, drainage, base, pavement, guardrail, fencing, highway lighting, tolling and ITS equipment.

**Contractor Schedule:** RJ Grondin & Son began paving the new northbound on-ramp, the southbound on-ramp and southbound off-ramp adjacent to the mainline. They are fine grading the gravel on the NB on-ramp and SB off-ramp. They are working on the northbound off ramp but cannot complete the gravel work until the new on-ramp is opened to traffic. The new on-ramp is scheduled to be opened in June. Work on the tolling system continues with installing communication cables, junction boxes and concrete slabs for vehicle sensors.