

2013.07
Lewiston Interchange Reconstruction
Project Update
November, 2014



Mitigation Service Plaza Stream Mile 80
Removed roadway and culvert from stream bed

Contractor: RJ Grondin & Son

Bid Amount: \$5,106,173.05

Percent Complete last approved pay estimate: 87%

Project Schedule: Completion June 30, 2015

Project Scope: The work consists of the first phase of interchange modifications at Exit 80 in Lewiston, Maine, Mile 80.3 on the Maine Turnpike. This first phase entails constructing a new northbound on ramp and reconstructing the existing northbound off ramp, southbound on ramp, and southbound off ramp including: clearing, excavation, rock excavation, grading, drainage, base, pavement, guardrail, fencing, highway lighting, tolling and ITS equipment.

Contractor Schedule: RJ Grondin & Son has met substantial completion on this project and completed the extra work of constructing and installing traffic control to detour the southbound traffic onto the northbound bridge. The cost of the extra work was \$519,000. Grondin will be working on a few punch list items this fall.