

**2013.10**  
**Androscoggin River Bridge Repair**  
**Project Update**  
**July 21, 2014**



Southbound Bridge

**Contractor:** Technical Construction, Inc.

**Bid Amount:** \$2,489,850

**Percent Complete last approved pay estimate:** 75%

**Project Schedule:** Completion November 2014

**Project Scope:** Strengthening select longitudinal main girders of the northbound and southbound bridges over the Androscoggin River by installing post-tensioning tendons along the bottom of the girders at their midspans and along the top of the girders above the piers. Miscellaneous structural steel elements shall also be installed in select locations associated with the installation of the post-tensioning. Partial painting of the steel superstructure is also included in this project, the limits of which are shown on the contract drawings. The paint coating shall be a high-ratio calcium sulfonate alkyd. The work also includes bridge paving, concrete repairs at deck joints, and maintenance of traffic.

**Contractor Schedule:** TCI completed the deck repairs and paving the left lane of the southbound bridge. Traffic has been switched onto the left lane while TCI removes the pavement, repairs any deck location and paves the right lane. They have completed painting half of the northbound bridge. They are currently on schedule to complete this project on time.

TCI had a small extra work order to make repairs to a damaged girder that was hit on the Goddard Road Bridge. This repair has been completed.