

2013.12
Roadside Clearing Mile 82.9 to Mile 93.0
Project Update
April 16, 2013



Contractor: Drew Corporation, Center Lovell, ME
Percent Complete last approved pay estimate: 23%

Bid Amount: \$258,010
Eng. Estimate: \$299,700

Project Schedule: Completion May 2013

Project Scope: The clearing work consists of clearing trees and other growth on both the northbound and southbound side of the highway

Contractor Schedule: Drew Corporation continues to work on the clearing contract.