

2013.12
Roadside Clearing Mile 82.9 to Mile 93.0
Project Update
February 21, 2013



Contractor: Drew Corporation, Center Lovell, ME
Percent Complete last approved pay estimate: 0%

Bid Amount: \$258,010
Eng. Estimate: \$299,700

Project Schedule: Completion May 2013

Project Scope: The clearing work consists of clearing trees and other growth on both the northbound and southbound side of the highway

Contractor Schedule: Drew Corporation began work on February 11th on the north bound roadway. They are progressing fairly well on their first week on the project.